

iHuman General Schedule

Saturday, 8 March, 14

General Timeline "**Windows**" to accomplish major work scopes

Goal is accelerate and shortned work scope windows as much as possible

April	May	June	July	August	September	October	November	Comments
Design Complete and floor plans signed off		Masonry - window infill etc		Sitework: Curbs/crossing/paving				
				Sitework- Landscape				
		Remove existing wood stairs & opening infill	New Stairs					
				Board/Tape Sand				
		Steel Stud Work Scope Confirmation	Steel Stud partitions layout and erection	Ceilings	Millwork			
		Door and Hardware Ask	Door Frames, doors install and hardware - knockdown frames can be used to if required due to stud timing			Painting		
						Flooring		
	Elevator Ask- CB		Elevator pit & walls built /overun			Elevator Install		
	Mechanical Workscope confirmation	Mechanical Service tie-ins	Mech Ductwork			Mechanical Finishes		
			Mech Plumbing					
			Mech Sprinkler					
		Work Scope Electrical Confirmation	Elec - Service - timing can be variable					
			Elec - RI			Electrical Finishes		
			Elec - Fire Alarm				Fire Alarm Verification	
Legend:								
Building Committee Champion								
Clark Builders								
Keller Denalli								
PCL								
Stuart Olson								